

Potomac Bridge – Girder Installation Sequence

Monday, August 10, 2026

- The installation crew will arrive on site in the afternoon.
- Equipment and materials will be organized, and the work area will be prepared for the bridge installation.

Tuesday, August 11, 2026 – Bridge Girder Installation

- Cranes and delivery trucks will arrive early in the morning.
- Steel bridge girders will be delivered to both sides of the bridge.
- Using two cranes, each girder will be assembled and lifted into its final position.
- This process will be repeated until all four girders have been installed.
- Once all girders are in place, crews will secure and inspect all connections.

Wednesday, August 12, 2026

- Crews will begin installing the steel deck panels that will support the future bridge deck.
- Installation of the bridge guardrail system will begin as work progresses.

Thursday, August 13, 2026

- Any remaining crane work will be completed, if required.
- Crews will continue installing and securing the bridge deck panels and guardrail components.

Friday, August 14, 2026

Final inspections and tightening of all connections will be completed.
Equipment will be removed from the site, and the work area will be cleaned up.

Thank you for your patience, understanding, assistance, and cooperation throughout this project as we work to complete the Potomac Bridge installation safely and efficiently.

